

CONFIDENT PINewood, KAKKANAD**CUBE TEST RESULT**

SL NO	DATE OF CASTING	DESCRIPTION	GRADE OF CONCRETE	PERMISSIBLE LIMIT (N/mm ²)		CHARACTERISTIC COMPRESSIVE STRENGTH (N/mm ²)	
				7 DAYS	28 DAYS	7 DAYS	28 DAYS
1	16/05/25	Terrace floor slab (party hall,gym & games room)	M25	16.66	25	18.14	25.18
2	21/05/25	Sump tank and front area base slab	M30	20	30	20.74	31.48
3	03/06/25	Terrace floor slab & beams (unit 1,2,11,12)	M25	16.66	25	21.11	27.03
4	05/06/25	STP cover slab	M30	20	30	22.22	33.7