

**CONFIDENT EBONY, THRISSUR****CUBE TEST RESULT**

SL NO	DATE OF CASTING	DESCRIPTION	GRADE OF CONCRETE	PERMISSIBLE LIMIT (N/mm <sup>2</sup> )		CHARACTERISTIC COMPRESSIVE STRENGTH (N/mm <sup>2</sup> )	
				7 Days	28 Days	7 Days	28 Days
1	07/03/23	PILE CAP (COLUMN PC8, PC9, PC3, PC4)	M30	20	30	21.78	33.19
2	10/03/23	PILE CAP (COLUMN 12, 13)	M30	20	30	20	34.22
3	14/03/23	PILE CAP (COLUMN PC5, PC6, PC10, PC11)	M30	20	30	20.15	30.96
4	21/03/23	PILE CAP (COLUMN PC7, PC12)	M30	20	30	20.59	32.15
5	25/03/23	PILE CAP (COLUMN C15, C17, C21)	M30	20	30	23.03	33.77
6	29/03/23	PILE CAP (COLUMN C25, C20)	M30	20	30	22.66	32.3