

CONFIDENT FAIRFIELD, TRIVANDRUM							
CUBE TEST RESULT							
SL NO	DATE OF CASTING	DESCRIPTION	GRADE OF CONCRETE	PERMISSIBLE COMPRESSIVE STRENGTH (N/mm2)		CHARACTERISTIC COMPRESSIVE STRENGTH(N/mm2)	
				7 DAYS	28 DAYS	7 DAYS	28 DAYS
1	05/06/2025	Gf slab	M25	16.66	25	21.92	31.70
2	06/06/2025	Gf slab	M25	16.66	25	22.14	32.07
3	09/06/2025	Gf slab	M25	16.66	25	21.40	31.48
4	17/06/2025	Gf slab	M25	16.66	25	18.59	30.81
5	19/06/2025	Gf slab	M25	16.66	25	18.66	31.18
6	26/06/2025	Rw. Compound wall	M30	20	30	21.92	32.54

