

CONFIDENT EBONY, THRISSUR							
CUBE TEST RESULT							
SL NO	DATE OF CASTING	DESCRIPTION	GRADE OF CONCRETE	PERMISSIBLE LIMIT (N/mm2)		CHARACTERISTIC COMPRESSIVE STRENGTH (N/mm2)	
				7 Days	28 Days	7 Days	28 Days
1	01/01/26	SWIMMING POOL – DECK SLAB	M30	20	30	20.59	30.22
2	22/01/26	DRIVEWAY SLAB	M30	20	30	20.56	30.37
3	18/02/26	DRIVEWAY SLAB	M30	20	30	21.43	30.32
4	26/03/26	FIRE TANK BASE SLAB	M30	20	30	20.89	30.37
5	09/04/26	FRONT SIDE RETAINING WALL	M30	20	30	21.03	30.07
6	28/04/26	FIRE TANK WALL	M30	20	30	21.18	30.51