

**CONFIDENT BLISS , THRISSUR****CUBE TEST RESULT**

SL NO	DATE OF CASTING	DESCRIPTION	GRADE OF CONCRETE	PERMISSIBLE LIMIT (N/mm <sup>2</sup> )		CHARACTERISTIC COMPRESSIVE STRENGTH (N/mm <sup>2</sup> )	
				7 Days	28 Days	7 Days	28 Days
1	26/10/24	PILE NO: 197	M30	20	30	21.78	30.77
2	29/10/24	PILE NO: 203, 198	M30	20	30	20.00	30.15
3	30/10/24	PILE NO: 185	M30	20	30	21.93	32.89
4	01/11/24	PILE NO: 202	M30	20	30	20.67	30.07
5	02/11/24	PILE NO: 204, 184	M30	20	30	22.82	30.30
6	04/11/24	PILE NO: 196	M30	20	30	21.70	31.33
7	05/11/24	PILE NO: 201	M30	20	30	20.44	30.22
8	06/11/24	PILE NO: 199, 183	M30	20	30	21.64	33.41
9	07/11/24	PILE NO: 205	M30	20	30	21.48	30.15
10	08/11/24	PILE NO: 194, 200, 188	M30	20	30	20.81	30.07
11	09/11/24	PILE NO: 195	M30	20	30	21.78	30.74
12	11/11/24	PILE NO: 206, 189	M30	20	30	24.74	32.59
13	12/11/24	PILE NO: 161, 136, 207	M30	20	30	20.89	32.07

14	13/11/24	PILE NO: 182, 131, 143	M30	20	30	20.85	30.07
15	14/11/24	PILE NO: 155, 130, 160	M30	20	30	20.00	30.07
16	15/11/24	PILE NO: 142, 208, 148	M30	20	30	20.00	30.22
17	16/11/24	PILE NO: 154, 191, 132	M30	20	30	20.52	30.30
18	18/11/24	PILE NO: 190, 135, 156	M30	20	30	23.04	34.22
19	19/11/24	PILE NO: 149	M30	20	30	21.76	30.30
20	20/11/24	PILE NO: 129, 215, 133	M30	20	30	20.59	30.07
21	21/11/24	PILE NO: 186, 147	M30	20	30	21.70	32.52
22	22/11/24	PILE NO: 159, 128	M30	20	30	21.56	31.41
23	23/11/24	PILE NO: 187, 209, 193	M30	20	30	20.78	32.07
24	25/11/24	PILE NO: 153, 127, 158	M30	20	30	21.62	32.52
25	26/11/24	PILE NO: 134, 163, 146	M30	20	30	21.77	30.15
26	27/11/24	PILE NO: 192, 152, 126	M30	20	30	22.22	30.07
27	28/11/24	PILE NO: 137, 157	M30	20	30	22.00	33.19
28	29/11/24	PILE NO: 150, 122, 88, 109	M30	20	30	20.07	30.89
29	30/11/24	PILE NO: 141, 151, 113	M30	20	30	20.22	31.26
30	02/12/24	PILE NO: 138	M30	20	30	22.52	30.07
31	03/12/24	PILE NO: 181, 125	M30	20	30	20.22	30.52
32	04/12/24	PILE NO: 145, 108, 114	M30	20	30	20.82	30.07

33	05/12/24	PILE NO: 139, 110, 140	M30	20	30	20.44	30.37
34	06/12/24	PILE NO: 124, 180, 117	M30	20	30	21.48	32.00
35	07/12/24	PILE NO: 121, 111, 144	M30	20	30	21.94	30.15
36	09/12/24	PILE NO: 123, 107	M30	20	30	21.70	30.52
37	10/12/24	PILE NO: 116, 90, 112	M30	20	30	21.56	30.30
38	11/12/24	PILE NO: 118, 106, 120	M30	20	30	21.11	30.07
39	12/12/24	PILE NO: 98, 80, 89	M30	20	30	20.44	30.22
40	13/12/24	PILE NO: 119, 103	M30	20	30	21.33	30.22
41	14/12/24	PILE NO: 93, 105, 94	M30	20	30	21.70	30.30
42	16/12/24	PILE NO: 115, 97, 81	M30	20	30	22.89	30.96
43	17/12/24	PILE NO: 92, 104, 102	M30	20	30	22.37	30.44
44	18/12/24	PILE NO: 91, 179, 96	M30	20	30	22.67	33.11
45	19/12/24	PILE NO: 85, 100, 101	M30	20	30	20.52	30.59
46	20/12/24	PILE NO: 95, 79, 87	M30	20	30	21.93	32.59
47	21/12/24	PILE NO: 99, 210, 84	M30	20	30	21.26	30.22
48	23/12/24	PILE NO: 86, 82	M30	20	30	20.15	30.22
49	26/12/24	PILE NO: 83, 178, 74	M30	20	30	21.33	30.30
50	27/12/24	PILE NO: 78, 77	M30	20	30	21.26	30.30
51	28/12/24	PILE NO: 53, 75, 73	M30	20	30	21.11	38.59

52	30/12/24	PILE NO: 55	M30	20	30	20.82	30.29
53	31/12/24	PILE NO: 211, 68, 52	M30	20	30	21.04	30.59
54	01/01/25	PILE NO: 76, 69, 57, 72	M30	20	30	22.07	32.74
55	02/01/25	PILE NO: 64, 54, 67, 56	M30	20	30	21.78	33.56
56	03/01/25	PILE NO: 60, 71, 50	M30	20	30	22.44	31.04
57	04/01/25	PILE NO: 70, 59, 51, 66	M30	20	30	21.33	30.37
58	06/01/25	PILE NO: 58,47	M30	20	30	21.56	30.74
59	07/01/25	PILE NO: 34, 61, 48	M30	20	30	21.63	30.89
60	08/01/25	PILE NO: 38, 46, 65	M30	20	30	22.67	30.96
61	09/01/25	PILE NO: 33, 62, 49	M30	20	30	24.59	32.59
62	10/01/25	PILE NO: 35, 39	M30	20	30	21.41	32.89
63	11/01/25	PILE NO: 15, 43, 37	M30	20	30	21.70	31.04
64	14/01/25	PILE NO: 44,40	M30	20	30	20.52	30.96
65	15/01/25	PILE NO: 63, 45, 36	M30	20	30	20.22	30.44
66	16/01/25	PILE NO: 16, 22, 42	M30	20	30	23.78	30.37
67	17/01/25	PILE NO: 28, 19, 13	M30	20	30	21.56	31.11
68	18/01/25	PILE NO: 23, 14, 20	M30	20	30	22.07	30.15
69	20/01/25	PILE NO: 29, 17	M30	20	30	21.33	31.41
70	21/01/25	PILE NO: 24, 18, 41	M30	20	30	20.29	31.63

71	22/01/25	PILE NO: 177, 27, 21	M30	20	30	21.85	30.22
72	23/01/25	PILE NO: 176, 25, 26	M30	20	30	22.37	30.15
73	24/01/25	PILE NO: 12, 09, 174	M30	20	30	21.41	31.56
74	25/01/25	PILE NO: 06, 10	M30	20	30	22.22	31.85
75	27/01/25	PILE NO: 04	M30	20	30	22.67	30.07
76	28/01/25	PILE NO: 07, 175, 173	M30	20	30	23.26	30.89
77	29/01/25	PILE NO: 05, 11	M30	20	30	21.93	30.22
78	30/01/25	PILE NO: 08, 172	M30	20	30	21.04	30.96
79	31/01/25	PILE NO: 212, 170	M30	20	30	21.26	30.29
80	01/02/25	PILE NO: 30, 213, 171	M30	20	30	21.11	30.00
81	03/02/25	PILE NO: 169, 03	M30	20	30	22.74	30.07
82	07/02/25	PILE NO: 168, 32, 214	M30	20	30	22.15	30.74
83	08/02/25	PILE NO: 167, 02	M30	20	30	22.22	30.52
84	10/02/25	PILE NO: 166, 164	M30	20	30	22.44	30.81
85	11/02/25	PILE NO: 01	M30	20	30	21.41	30.96
86	12/02/25	PILE NO: 165, 31	M30	20	30	21.93	30.37
87	17/06/25	PILE CAP PC3:- 209,126,208,207,88,127	M30	20	30	21.63	31.85
88	21/06/25	PILE CAP PC3:-128 , PC4:-135, PC7:-123,124,122,125,134,133 PC6:-129,130,131,132	M30	16.66	30	22.39	28.64

89	30/06/25	TIE BEAM:- BB111, BB183, BB194, BB99	M25	16.66	25	22.07	28.64
90	01/07/25	PILE CAP-81,72,37,32,41	M30	20	30	21.11	30.96
91	10/07/25	COLUMN:- 21,34,45,54,53,64	M30	20	30	21.48	31.85
92	21/07/25	COLUMN:- 71,72,65,55,46	M30	20	30	21.41	30.30
93	26/07/25	COLUMN:- 80,66,54,47	M30	20	30	21.10	30.00
94	28/07/25	COLUMN:- 61,62,74,75,67	M30	20	30	22.40	30.37
95	02/08/25	COLUMN:- 48,49,60,56	M30	20	30	21.33	31.63
96	06/08/25	PILECAP:- 27,28,41,37	M30	20	30	22.14	31.11
97	08/08/25	STAIRCASE RCC	M25	16.66	25	22.00	28.53
98	14/08/25	COLUMN:- 29,30,42,43,35,36	M30	20	30	22.40	30.96
99	20/08/25	COLUMN:- 50,57,40,32,67,69	M30	20	30	22.22	31.55
100	30/08/25	PILECAP:-50,57,69,41	M30	20	30	21.33	30.00
101	01/09/25	GF SLAB AND BEAM RCC TOWER 2	M30	20	30	22.37	31.40
102	11/09/25	GF COLUMN:-21,34,45,54,64,77	M30	20	30	21.48	32.79
103	15/09/25	GF COLUMN:-23,39,46,55	M30	20	30	21.41	31.85
104	22/09/25	GF COLUMN:-65,66,79,80	M30	20	30	22.20	30.00
105	29/09/25	GF SLAB AND BEAM RCC TOWER 2	M30	20	30	22.89	31.33
106	03/10/25	PILE CAP:-117,118,110	M30	20	30	21.85	31.41
107	11/10/25	COLUMN:-25,69,70,89,84	M30	20	30	22.60	30.14

108	21/10/25	F F SLAB TOWER 2	M25	16.66	25	22.00	32.40
109	23/10/25	F F SLAB TOWER 2(BACK SIDE)	M25	16.66	25	21.66	31.14
110	24/10/25	COLUMN:-70,30,34,38 PILCE CAP:-PC7,PC3(T1)	M30	20	30	21.33	31.33
111	31/10/25	COLUMN:-136,119,111 PILE CAP:-PC7,PC3	M30	20	30	21.26	31.55