

CONFIDENT FAIRFIELD, TRIVANDRUM**CUBE TEST RESULT**

| SL NO | DATE OF CASTING | DESCRIPTION | GRADE OF CONCRETE | PERMISSIBLE COMPRESSIVE STRENGTH (N/mm ²) | | CHARACTERISTIC COMPRESSIVE STRENGTH(N/mm ²) | |
|-------|-----------------|---------------------------------------|-------------------|---|---------|---|---------|
| | | | | 7 DAYS | 28 DAYS | 7 DAYS | 28 DAYS |
| 1 | 04/12/2025 | Fifth Floor Column | M30 | 20 | 30 | 21.48 | 31.11 |
| 2 | 08/12/2025 | sixth floor slab 5 series | M25 | 16.66 | 25 | 17.60 | 25.85 |
| 3 | 18/12/2025 | sixth floor slab 1 series | M25 | 16.66 | 25 | 17.85 | 26.22 |
| 4 | 22/12/2025 | sixth floor slab 8 series | M25 | 16.66 | 25 | 17.40 | 25.70 |
| 5 | 24/12/2025 | Column concrete 6 th floor | M30 | 20 | 30 | 22.00 | 30.96 |
| 6 | 26/12/2025 | 6 th floor column concrete | M30 | 20 | 30 | 22.37 | 30.44 |