

CONFIDENT FAIRFIELD, TRIVANDRUM**CUBE TEST RESULT**

SL NO	DATE OF CASTING	DESCRIPTION	GRADE OF CONCRETE	PERMISSIBLE COMPRESSIVE STRENGTH (N/mm ²)		CHARACTERISTIC COMPRESSIVE STRENGTH(N/mm ²)	
				7 DAYS	28 DAYS	7 DAYS	28 DAYS
1	08/12/2025	Sixth floor slab 5 series	M25	16.66	25	17.600	25.850
2	18/12/2025	Sixth floor slab 1 series	M25	16.66	25	17.850	26.220
3	22/12/2025	Sixth floor slab 8 series	M25	16.66	25	17.400	25.700
4	03/01/2026	7 th floor 5 series concrete	M25	16.66	25	17.920	25.700
5	05/01/2026	6 th floor 8 th series column concrete	M30	20.00	30	21.250	31.400
6	06/01/2026	7 th floor 4 series concrete	M25	16.66	25	17.620	25.850
7	07/01/2026	6 th floor column concrete	M30	20.00	30	21.920	31.920
8	10/01/2026	7 th floor 2 nd series concrete	M25	16.66	25	17.770	26.220
9	21/01/2026	7 th floor 8 th series concrete	M25	16.66	25	18.070	25.920
10	05/02/2026	8 th floor 7 series concrete	M25	16.66	25	18.000	26.670

11	12/02/2026	8th floor slab concrete	M25	16.66	25	17.770	25.700
12	19/02/2026	8 th floor 4 series column concrete	M30	20.00	30	22.140	30.510
13	02/03/2026	9th floor 6 series slab concrete	M25	16.66	25	17.920	26.670