

CONFIDENT AMAZE, TRIVANDRUM**CUBE TEST RESULT**

SL NO	DATE OF CASTING	DESCRIPTION	GRADE OF CONCRETE	PERMISSIBLE COMPRESSIVE STRENGTH (N/mm ²)		CHARACTERISTIC COMPRESSIVE STRENGTH (N/mm ²)	
1	25/05/26	STP BASE SLAB	M30	20	30	22.51	33.77
2	26/05/26	STP BASE SLAB	M30	20	30	22.07	34.22
3	05/06/26	PARKING AREA BASE SLAB	M30	20	30	22.37	32.14
4	06/06/26	FIFTH FLOOR ROOF SLAB	M25	16.66	25	20.14	30.51
5	09/06/26	FIFTH FLOOR ROOF SLAB	M25	16.66	25	22.07	34.07
6	10/06/26	FIFTH FLOOR ROOF SLAB	M25	16.66	25	23.25	34.22
7	15/06/26	RETAINING WALL	M30	20	30	24	34.22
8	24/06/26	FIFTH FLOOR ROOF SLAB	M25	16.66	25	22.22	34.96
9	25/06/26	FIFTH FLOOR ROOF SLAB	M25	16.66	25	23.41	33.48
10	26/06/26	FIRST FLOOR ROOF SLAB	M25	16.66	25	23.51	32
11	30/06/26	FIFTH FLOOR ROOF SLAB	M25	16.66	25	24.22	32.57

12	01/07/26	FIRST FLOOR ROOF SLAB	M25	16.66	25	23.56	33.48
----	----------	-----------------------	-----	-------	----	-------	-------