

CONFIDENT FAIRFIELD, TRIVANDRUM**CUBE TEST RESULT**

SL NO	DATE OF CASTING	DESCRIPTION	GRADE OF CONCRETE	PERMISSIBLE COMPRESSIVE STRENGTH (N/mm2)		CHARACTERISTIC COMPRESSIVE STRENGTH(N/mm2)	
				7 DAYS	28 DAYS	7 DAYS	28 DAYS
1	06/07/2026	12th slab 7 series concrete	M25	16.66	25	18.220	26.370
2	08/07/2026	12th slab 5 series concrete	M25	16.66	25	18.070	25.700
3	13/07/2026	12th slab 4 series concrete	M25	16.66	25	18.220	26.670
4	17/07/2026	12th slab 3 series concrete	M25	16.66	25	17.400	25.620
5	18/07/2026	12th slab 2 series concrete	M25	16.66	25	17.850	26.000
6	22/07/2026	12th slab 1 series concrete	M25	16.66	25	17.920	25.480
7	24/07/2026	12th slab 8 series concrete	M25	16.66	25	17.700	26.140
8	27/07/2026	11 th floor column concrete	M30	20	30	21.920	30.070
9	28/07/2026	GF slab concrete	M25	16.66	25	18.220	26.590

