CONFIDENT SILVEROAK, KOTTAYAM							
CUBE TEST RESULT							
SL NO	DATE OF CASTING	DESCRIPTION	GRADE OF CONCRETE	PERMISSIBLE COMPRESSIVE STRENGTH (N/mm2)		CHARACTERISTIC COMPRESSIVE STRENGTH (N/mm2)	
				7 DAYS	28 DAYS	7 DAYS	28 DAYS
1	11/08/26	15th slab concrete 7 & 8 series	M25	16.66	25	20.80	25.62
2	12/08/26	12th floor column concrete	M35	23.33	35	24.96	35.33
3	21/08/26	15th slab concrete 9 series	M25	16.66	25	21.11	25.77
4	24/08/26	15th slab concrete 1 series	M25	16.66	25	21.40	25.55
5	27/08/26	15th slab concrete 2 & 3 series	M25	16.66	25	21.40	25.55
6	29/08/26	15th slab concrete 4 & 5 series	M25	16.66	25	21.25	25.48
7	30/08/26	Ground floor slab	M25	16.66	25	21.11	25.77
8	31/08/26	15th slab concrete 6 series	M25	16.66	25	21.62	25.77
9	01/09/26	13th floor column concrete	M30	20	30	24.14	30.44
10	02/09/26	13th floor column concrete	M30	20	30	24.22	30.29

11	03/09/26	13th floor column concrete	M30	20	30	24.22	30.37